

PRE OPERATIONS INSPECTION CHECKLIST

The following checklist is to be performed together upon each installation and set up of each inflatable Bounce House manufactured by GBC Enterprises, LLC. Failure to read, understand, and follow these rules could result in injury.

Bounce House Galore Model: _____

	Inspected Areas	Comments/ Action Taken
	Inflatable Bounce House	
	Weather conditions are safe for operation of inflatable bounce house or waterslide	
	Vinyl/Patterns Clean and free of stains	
	Seams, and mesh are secure and in good condition	
	Tie down rings are strong and not broken	
	Inflatable is staked in place, and will be anchored at all times (if on grass)	
	Inflatable is secured by sand bags, and will be anchored at all times (if on asphalt)	
	Entrance is secure	
	Entrance/Exit clear of obstructions and will remain clear	
	Entrance ramp is secure and attached	
	Warning signs are clear and visible	
	Internal air pressure is sufficient to give a firm footing	
	No debris or sharp objects are present	
	Passageways are clear of obstructions	
	Any climbing materials are strong and intact	
	Inflatable is clear of any utility lines 20' above ground, laterally, and Not exposed below ground	
	Accessories (If Applicable)	
	Blower is clean, and firmly attached to the inflatable	
	Blower is working and plugged into outlet	
	If using a generator, use all manufacturer's guidelines for operation	
	Electrical cords are free from wear and do not pose any trip hazards To patrons or guests	
	Misters are firmly attached and working (waterslide only)	
	Water source is clean and free of debris and odor (waterslide only)	
	Exiting water will drain away from the inflatable unit (waterslide only)	